BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Drilling new Borewell providing and fixing pump motor with electrification at Veerannanapalya in Ward No 07, Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	457567-00
3	Estimate cost	5.00 Lakhs
4	Name Of Contractor	M.C.Sunilgowda
5	Agreement No.	167/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/167/16-17 Date: 02.01.2017
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	02-3-2017
9	Date of receipt of application in the sub-division office	03-3-2017
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	337 Days
15	Date of recommending time limit applied for	03-03-2017
16	Wheather the original application of contractor is enclosed	Yes

9480568869

17	Balance work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Borewell vehicles could not reach the site because of UGD works under progress in Veerannapalya.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone